

Schedule of Amendments to Meter Standard Drawings

No. 1

(Changes in Jan 2019)

Drawing No.	Changes
All drawings	<p>Title block amended and "Gold Coast City Council" or "Gold Coast Water" replaced with "City of Gold Coast" and/or "Water and Waste".</p> <p>Drawing titles renamed to match the drawing content.</p> <p>All the old above ground meter drawings published on 01/06/2018 are withdrawn.</p> <p>All the new above ground meter drawings are re-numbered to 11-15#.</p>
11-130 O	New drawing - A drawing index created.
11-133 E	<p>Supplier's names and brands removed. SEQ IPAM lists to be used for approved suppliers and brands.</p> <p>All materials and installation requirements checked.</p> <p>Added version number for title block.</p> <p>Other minor change</p>
11-134 C	<p>Added new ferrule boxes for roadways.</p> <p>Re-wrote Note 7 and amended Note 2.</p> <p>Removed Box Mount Sub Meter detail and added Meter and Sub-meter Box detail.</p> <p>Removed the use of slip coupling for meter boxes. Slip couplings are kept for wall mount sub-meter assemblies only.</p> <p>Increased the clearance between boundary and box to 200.</p> <p>One meter boxes are to be installed for drinking water systems whereas two meter boxes are to be used for dual reticulation only.</p> <p>Other minor changes.</p>
11-135 B	<p>Minor changes to Notes 3, 4 and 8.</p> <p>Added stainless steel rack to section view.</p>
11-136 B	Amended meter number to meter serial number in Note 2.
11-137 B	<p>Added new Note 10 for ventilation requirement.</p> <p>Shown "WATER METER DATA" on the panel door.</p> <p>Added C4 key requirement for locking.</p>
11-138 C	<p>Changed Note 8, re-wrote Notes 3, 4 & 9.</p> <p>Added bracket to wall mount.</p> <p>Added bund and waterproofing requirements.</p> <p>Added AMR option for box assembly.</p> <p>Moved the asset ownership intersection point to the property boundary.</p> <p>Increased the clearance between boundary and box to 200.</p> <p>Other minor changes.</p>
11-139 C	<p>Deleted Note 6.</p> <p>Added new Note 7.</p> <p>Moved the asset ownership intersection point to the property</p>

Schedule of Amendments to Meter Standard Drawings

No. 1

	<p>boundary. Increased the clearance between boundary and box to 200. Added the test port. Other minor changes.</p>
11-140 B	Drawing withdrawn as at 01/06/2018 – the in ground 50mm meter assembly
11-140 C	Drawing withdrawn in 2019 – the old above ground 50mm meter assembly temporarily published between Jun 2018 to 2019
11-141 B	Drawing withdrawn as at 01/06/2018 – the in ground water service installations 100mm and above
11-141 C	Drawing withdrawn in 2019 – the old above ground larger water service installations and meter arrangements temporarily published from Jun 2018 to 2019
11-142-1 A	Drawing withdrawn as at 01/06/2018 – the in ground 100mm and 150mm mechanical meter assembly
11-142-1 A	<p>Drawing withdrawn in 2019 – the old above ground 100mm and 150mm mechanical meter assembly temporarily published from Jun 2018 to 2019.</p> <p>Drawing number wrongly duplicated by Senior Metering Officer/Metering Coordinator.</p>
11-142-2 A	Drawing withdrawn as at 01/06/2018 – the in ground 100mm and 150mm ultrasonic and magnetic flow meter assembly
11-142-2 A	<p>Drawing withdrawn in 2019 – the old above ground 100mm and 150mm ultrasonic and magnetic meter assembly temporarily published from Jun 2018 to 2019.</p> <p>Drawing number wrongly duplicated by Senior Metering Officer/Metering Coordinator.</p>
11-142-3 A	Drawing withdrawn in 2019 – the old above ground on-lot assembly 100mm and 150mm ultrasonic and magnetic meter assembly temporarily published from Jun 2018 to 2019.
11-142-4 A	<p>Drawing withdrawn in 2019 – the old above ground on-lot assembly for 50mm, 100mm and 150mm meter assembly temporarily published from Jun 2018 to 2019.</p> <p>Drawing Title wrongly duplicated with 11-142-5A by Senior Metering Officer/Metering Coordinator.</p>
11-142-5 A	<p>Drawing withdrawn in 2019 – the old above ground on-lot assembly for 50mm, 100mm and 150mm meter assembly temporarily published from Jun 2018 to 2019.</p> <p>Drawing Title wrongly duplicated with 11-142-4A by Senior Metering Officer/Metering Coordinator.</p>
11-142-6 A	Drawing withdrawn in 2019 – the old above ground stand-alone 100mm and 150mm meter assembly temporarily published from Jun 2018 to 2019.
11-143 B	<p>Drawing withdrawn.</p> <p>In-ground boxes are no longer required for above ground design.</p>

Schedule of Amendments to Meter Standard Drawings

No. 1

11-144 A	Drawing withdrawn. In-ground box lids are no longer required for above ground design.
11-145-1 B	Drawing withdrawn. Replaced with a new drawing 11-161.
11-145-2 A	Drawing withdrawn. Replaced with a new drawing 11-161.
11-150 O	New drawing – for above ground large meter assembly.
11-151 O	New drawing – for above ground large meter assembly.
11-152 O	New drawing – for above ground large meter assembly.
11-153 O	New drawing – for above ground large meter assembly.
11-154 O	New drawing – for above ground large meter assembly.
11-155 O	New drawing – for above ground large meter assembly.
11-161 O	<p>New drawing – combined previous drawings 11-145-1 and 11-145-2 with following changes: Removed the use of key joints. Amended the driveway to make it clearer. Redesigned the breakout areas with options of sew cut or concrete divider strips.</p> <p>Imported updated the cast in-situ MH details from the superseded drawing 11-145-2 A. Rewrote notes 1 to 9. “Maintenance shaft plan” and “Maintenance shaft section” have been updated and included into SEQ Sewerage Code therefore removed.</p>